

# BAUZEITENPLAN

## Straßenaus- u. Wegebau Herrieden 2020

Druckdatum: 06.07.2020

Nr.	Beschreibung	Menge	Start	Dauer	Ende	2020																														
						Juli															August															
						29					30					31					32											33				
						13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	
							M	D	M	D	F	S	S	M	D	M	D	F	S	S	M	D	M	D	F	S	S	M	D							
1	Vollausbau GVS Hilsbach - B14																																			
2	Baustelleneinrichtung		13.07.2020	1t	13.07.2020																															
3	Verkehrssicherung		13.07.2020	6t	20.07.2020																															
4	Pflaster ausbauen	240,00 m2	13.07.2020	1t	13.07.2020																															
5	Aushub + Planum	85,00 m3	14.07.2020	1t	14.07.2020																															
6	Frostschuttschicht herstellen	98,00 m3	15.07.2020	1t	15.07.2020																															
7	Asphalt fräsen 0-4 cm + schneiden	120,00 m2	16.07.2020	1t	16.07.2020																															
8	Asphalttragschicht AC 32 TS	85,00 to	17.07.2020	1t	17.07.2020																															
9	Asphaltdeckschicht AC 11 DS	50,00 to	17.07.2020	1t	17.07.2020																															
10	Bankett + Randabdichtung herstellen	80,	20.07.2020	1t	20.07.2020																															
11	Flurweg Brünst - Stadel																																			
12	Verkehrssicherung		16.07.2020	5t	22.07.2020																															
13	Bankette schälen	1.700 m	16.07.2020	1t	16.07.2020																															
14	Asphalt aufräsen	2.975 m2	17.07.2020	1t	17.07.2020																															
15	Fräsgut profilieren	2.975 m2	17.07.2020	1t	17.07.2020																															
16	AC 16 TD einbauen	445 to	20.07.2020	1t	20.07.2020																															
17	Bankett herstellen	1.100 m	21.07.2020	2t	22.07.2020																															
18	Radweg Brünst Leibelbach																																			
19	Verkehrssicherung		16.07.2020	6t	23.07.2020																															
20	Bankette schälen	900 m	16.07.2020	1t	16.07.2020																															
21	Asphalt aufräsen	1.350 m2	17.07.2020	1t	17.07.2020																															
22	Fräsgut profilieren	1.350 m2	20.07.2020	1t	20.07.2020																															
23	Asphaltbewehrung	150,00 m2	21.07.2020	1t	21.07.2020																															
24	AC 16 TD einbauen	250 to	21.07.2020	1t	21.07.2020																															
25	Bankett herstellen	900 m	23.07.2020	1t	23.07.2020																															
26	Radweg Leutenbuch - Bahndamm																																			
27	Verkehrssicherung		16.07.2020	7t	24.07.2020																															
28	Bankette schälen	840 m	16.07.2020	1t	16.07.2020																															
29	Asphalt aufräsen	1.260 m2	17.07.2020	1t	17.07.2020																															
30	Fräsgut profilieren	1.260 m2	20.07.2020	1t	20.07.2020																															
31	AC 16 TD einbauen	250 to	21.07.2020	1t	21.07.2020																															
32	Bankett herstellen	840 m	24.07.2020	1t	24.07.2020																															
33	Flurweg Elbersroth - Kräuterlehrgarten																																			
34	Verkehrssicherung		20.07.2020	5t	24.07.2020																															
35	Bankette schälen	2.200 m	20.07.2020	1t	20.07.2020																															
36	Asphalt aufräsen	1.290 m2	21.07.2020	1t	21.07.2020																															
37	Fräsgut profilieren	1.290 m2	21.07.2020	1t	21.07.2020																															
38	Bankett herstellen	2.200 m2	22.07.2020	2t	23.07.2020																															
39	Herrieden Am Weinberg - Badweg																																			
40	Verkehrssicherung		27.07.2020	5t	31.07.2020																															
41	Bankette schälen	400 m	27.07.2020	1t	27.07.2020																															
42	Asphalt fräsen 0-4 cm + laden	1.500 m2	27.07.2020	1t	27.07.2020																															
43	Höhenangleichungen Einbauen	4 Stück	28.07.2020	1t	28.07.2020																															
44	Unterlage reinigen u. anspritzen	1.500 m2	29.07.2020	1t	29.07.2020																															
45	Asphaltbewehrung einbauen	200 m2	29.07.2020	1t	29.07.2020																															
46	Asphaltdeckschicht AC 11 DS	160 to	30.07.2020	1t	30.07.2020																															
47	Bankett herstellen	400 m	31.07.2020	1t	31.07.2020																															
48	Herrieden Am Martinsberg (Friedhof) + Teilstück																																			
49	Verkehrssicherung		27.07.2020	6t	03.08.2020																															
50	Bankette schälen	230 m	27.07.2020	1t	27.07.2020																															
51	Asphalt fräsen 0-4 cm + laden	2.140 m2	27.07.2020	1t	27.07.2020																															
52	Höhenangleichungen Einbauen	8 Stück	29.07.2020	1t	29.07.2020																															
53	Unterlage reinigen u. anspritzen	2.140 m2	30.07.2020	1t	30.07.2020																															
54	Asphaltbewehrung einbauen	250 m2	30.07.2020	1t	30.07.2020																															
55	Asphaltdeckschicht AC 11 DS	235	31.07.2020	1t	31.07.2020																															
56	Bankett herstellen	230 m	03.08.2020	1t	03.08.2020																															